

GROVE CITY KINGDOM HALL REMODEL PROJECT

ORDER OF EVENTS	START DATE
Order building materials	12/28/07
Portable restrooms on site	1/3/07
Storage containers on site	1/3/07
Dumpter on site	1/3/07
Remove all items from KH to be stored	1/4/07
Remove chairs to storage	1/4/07
Remove bathroom partitions to paint location	1/5/07
Remove toilets and sinks to dumpster	1/5/07
Remove brick from around stage	1/5/07
Remove brick pillars in auditorium	1/5/07
Remove all carpet from KH to dumpster	1/5/07
Remove casing/ base interior doors to dumpster	1/5/07
Remove cabinets in library to dumpster	1/5/07
Remove lit cabinets to storage	1/5/07
Remove partition walls downstairs	1/5/07
Remove existing ceramic tile	1/5/07
Remove double doors to auditorium/ leave jamb	1/5/07
Remove existing wall coverings	1/5/07
Remove existing lighter per plan	1/5/07
Remove entry wall to men's room	1/5/07
Frame new walls around stage	1/6/07
Frame new walls in womens room	1/6/07
Frame walls for new coat room	1/6/07
Frame walls for conference room downstairs	1/6/07
Frame wall/ opening into auditorium	1/6/07
Frame soffits front and rear auditorium	1/6/07
Repair / prep existing walls	1/6/07
New tile in foyer/ bathrooms/ downstairs	1/7-1/11
Rough in new lights in foyer/ rear auditorium	1/7/-1/11
Rough in electric new conference room walls	1/7- 1/11
Rough in electric for new sconces- auditorium	1/7- 1/11
Relocate HVAC as needed	1/7-1/11
Insulate new walls in basement	1/11
Hang drywall all new areas	1/11
Finish new drywall / sand same	1/11-1/12
Stain new trim and doors	1/12
Install new ceiling grid in auditorium	1/12
Rough in sound / phone	1/12
Install new lights in auditorium ceiling	1/12-1/13
New paint and wallcovering	1/13
Install new entry door	1/14-1/18
Paint existing bath partitions	1/14-1/18

Install new doors/ trim	1/18-19
Install new cabinets in library/ bathrooms	1/18-19
Install new countertops- library/ bathrooms	1/19
Install new plumbing fixtures	1/19
Reinstall bath partitions	1/19
Install new light fixtures	1/19
Install new carpet	1/20
Install new information boards/ cont. boxes	1/20
Install shelves/ rods in coat room	1/20
Hang new pictures/ decorating items	1/20
Punch out	1/20-1-25
New chairs in auditorium	1/25
Final punch out / job cleanup	1/26

Brothers, this is a tentative schedule. If you are overseeing part of the project make sure you have enough help to accomplish the task.